



10 WESTGATE BLVD
SAVANNAH GA 31405-1475

INVOICE

Invoice Questions Please Call or Email

912-650-7100 or ARQuestions@graybar.com

Invoice No: 9304919253

Invoice Date: 07/06/2018

Account Number: JP8715437

Account Name: L & S ELECTRICAL / BAGGAGE CLAIM

Remit Payments To:

GRAYBAR ELECTRIC CO.
PO BOX 403052
ATLANTA GA 30384-3052

L & S ELECTRICAL CONTRACTORS INC
282 KING DRIVE
BAXLEY GA 31513

Ship to:

L & S ELECTRICAL CONTRACTORS INC
282 KING DRIVE
BAXLEY GA 31513

Order No: SAVANNAH AIRPORT PANEL REPAIR			SO#: 364335326
Quantity	Catalog # / Description	Unit Price / Unit	Amount
1	1700C-ORANGE-3/4X66FT 3M CO. - ELECTRICAL MARKETS DIV. 3/4X66FT VINYL CODE TAPEORANGE	0.87 / 1	0.87
1	1700C-GRAY-3/4X66FT 3M CO. - ELECTRICAL MARKETS DIV. 3/4X66FT VINYL CODE TAPEGRAY	0.87 / 1	0.87
1	1700C-YELLOW-3/4X66FT 3M CO. - ELECTRICAL MARKETS DIV. 3/4X66FT VINYL CODE TAPEYELLOW	0.87 / 1	0.87
1	31-358 IDEAL INDUSTRIES INC YEL 77 QUART SQZ BOTTLE	8.28 / 1	8.28
3	BIT600 BURNDY LLC 600-4 ONE SIDE UNITAP	2493.95 / 100	74.82
100	FENW38114 L H DOTTIE CO 3/8 X 1 1/4 FENDER WASHERS ZINC PLATED	4.88 / 100	4.88
100	FENW381 L H DOTTIE CO 38X1 FENDER WASHERS	3.73 / 100	3.73
4	BIT2/0 BURNDY LLC 2/0-14 ONE-SIDE UNI-TAP	789.40 / 100	31.58
1	1700C-WHITE-3/4X66FT 3M CO. - ELECTRICAL MARKETS DIV. 3/4X66FT VINYL CODE TAPEWHITE	0.87 / 1	0.87
1	1700C-BLUE-3/4X66FT 3M CO. - ELECTRICAL MARKETS DIV. 3/4X66FT VINYL CODE TAPEBLUE	0.87 / 1	0.87

SUBJECT TO THE STANDARD TERMS AND CONDITIONS LISTED ON WWW.GRAYBAR.COM.



10 WESTGATE BLVD
SAVANNAH GA 31405-1475

INVOICE

Invoice Questions Please Call or Email

912-650-7100 or ARQuestions@graybar.com

Invoice No: 9304919253

Invoice Date: 07/06/2018

Account Number: JP8715437


Account Name: L & S ELECTRICAL / BAGGAGE CLAIM

Remit Payments To:

GRAYBAR ELECTRIC CO.
PO BOX 403052
ATLANTA GA 30384-3052

L & S ELECTRICAL CONTRACTORS INC
282 KING DRIVE
BAXLEY GA 31513

Ship to:
L & S ELECTRICAL CONTRACTORS INC
282 KING DRIVE
BAXLEY GA 31513

Order No: SAVANNAH AIRPORT PANEL REPAIR			SO#: 364335326
Quantity	Catalog # / Description	Unit Price / Unit	Amount
1	1700C-RED-3/4X66FT 3M CO. - ELECTRICAL MARKETS DIV. 3/4X66FT VINYL CODE TAPERED 	0.87 / 1	0.87
Terms of Payment 1% 10th Prox., net 15th Prox. As a condition of the sales agreement, a monthly service charge of the lesser of 1-1/2% or the maximum permitted by law may be added to all accounts not paid by net due date. Visa, MasterCard, American Express, and Discover credit cards are accepted at point of purchase only.		Sub Total Freight & Handling Tax Total Due Cash Discount (if paid within terms)	1,146.64 0.00 80.26 1,226.90 11.47-

SUBJECT TO THE STANDARD TERMS AND CONDITIONS LISTED ON WWW.GRAYBAR.COM.



10 WESTGATE BLVD
SAVANNAH GA 31405-1475

INVOICE

Invoice Questions Please Call or Email

912-650-7100 or ARQuestions@graybar.com

Invoice No: 9304943127

Invoice Date: 07/09/2018

Account Number: JP8715437

Account Name: L & S ELECTRICAL / BAGGAGE CLAIM


Remit Payments To:

GRAYBAR ELECTRIC CO.
PO BOX 403052
ATLANTA GA 30384-3052

L & S ELECTRICAL CONTRACTORS INC
282 KING DRIVE
BAXLEY GA 31513

Ship to:

L & S ELECTRICAL / BAGGAGE CLAIM
SAVANNAH/HILTON HEAD AIRPORT
400 AIRWAYS AVE
SAVANNAH GA 31408

Order No: SAVANNAH AIRPORT PANEL REPAIR						SO#: 364335326	
Del. Doc. #:	PRO #	Routing	Date Shipped	Shipped From	F.O.B.	Rt. To	
8021083977		COUNTER ORDER	07/07/2018	SAVANNAH, GA	S/P - F/A		
Signed For By: MARK KING							
Quantity	Catalog # / Description			Unit Price / Unit		Amount	
100	ZAS100 L H DOTTIE CO 1/4X1 ZAMAC METAL ANCR REMOVE STEELINS			20.84 / 100		20.84	
200	FENW14114 L H DOTTIE CO 1/4 X 1 1/4 FENDER WASHERS ZINC PLATED			4.37 / 100		8.74	
50	P1121AS EG UNISTRUT INTERNATIONAL RIGID STEEL CONDUIT CLAMP 4 IN			246.72 / 100		123.36	
							
Terms of Payment 1% 10th Prox., net 15th Prox. As a condition of the sales agreement, a monthly service charge of the lesser of 1-1/2% or the maximum permitted by law may be added to all accounts not paid by net due date. Visa, MasterCard, American Express, and Discover credit cards are accepted at point of purchase only.				Sub Total		152.94	
				Freight & Handling		0.00	
				Tax		10.71	
				Total Due		163.65	
				Cash Discount (if paid within terms)		1.53-	

SUBJECT TO THE STANDARD TERMS AND CONDITIONS LISTED ON WWW.GRAYBAR.COM.



Packing List

SAVANNAH, GA
10 WESTGATE BLVD
SAVANNAH GA 31405-1475
Phone: 912-650-7100



Page
1 of 1

Graybar Delivery: 8021083977
Graybar Sales Order: 364335326

Ordered: 07/06/2018
Shipped: 07/07/2018

Ship To:	Sold To:
L & S ELECTRICAL / BAGGAGE CLAIM SAVANNAH/HILTON HEAD AIRPORT 400 AIRWAYS AVE SAVANNAH GA 31408	L & S ELECTRICAL CONTRACTORS INC 282 KING DRIVE BAXLEY GA 31513

Ordered By: BRIAN

Customer PO	Customer Release Number	Shipping Method		
SAVANNAH AIRPORT PANEL REPAIR		Graybar Counter		
Mfg Part Number	Description	Ordered	Shipped	EO
ZAS100	1/4X1 ZAMAC METAL ANCR REMOVE STEELINS	100 EA	100 EA	
FENW14114	1/4 X 1 1/4 FENDER WASHERS ZINC PLATED	200 EA	200 EA	
P1121AS EG	RIGID STEEL CONDUIT CLAMP 4 IN	50 EA	50 EA	

In this shipment: Boxes Pieces Bundles Coils Reels Pallets
Received By: Received Name: MARK KING

PHASE 2				Date 7-6-18		
CONTRACT NO Event No. 3834		TITLE AND LOCATION Outbound Baggage Handling System Upgrades – Sav. Airport		REPORT NO: 17		
CONTRACTOR Holland & Holland, Inc.			SUPERINTENDENT Scott Nettles			
AM WEATHER		PM WEATHER		MAX TEMP (F)	MIN TEMP (F)	
WORK PERFORMED TODAY						
	DEFINABLE FEATURE OF WORK, WORK LOCATION AND DESCRIPTION	EMPLOYER	NUMBER	TRADE	HRS	
		H&H	1	Superintendent,	17	
	Cutting concrete slab	Hardcore	2	Equipment operator	8	
	Supervision, escort, assisting, clean up hardcore cutting concrete	Charles Lane	5	Concrete finishers, laborer	20	
		H&H	2	PM,VP	6	
	Ordered material, had to receive 4 " conduit, there wasn't enough 3'12 available. Bryan picked up some material but wire and conduit were delivered. They began to work as soon as every one arrived.	L&S	4		32	
	Installed supports and conduit in main drive lane, and installed supports in new CBIS area between CL G&H. Arranged for more men for Sat and Sun.					
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach copy of the meeting minutes)		<input type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CON'T SHEETS	83
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)		<input type="checkbox"/> YES	<input type="checkbox"/> NO	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	221
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)		<input type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WORK HOURS FROM START OF CONSTRUCTION	304
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)		<input type="checkbox"/> YES	<input type="checkbox"/> NO		
Schedule Activity No.	DEFINABLE FEATURE OF WORK AND LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED					<input type="checkbox"/>
EQUIPMENT/MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB (INDICATE SCHEDULE ACTIVITY NUMBER)						
Schedule Activity No.	Submittal #	Definable Feature of Work and Description of Equipment/Material Received				
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY. INDICATE HOURS USED AND SCHEDULE ACTIVITY NUMBER.						
Schedule Activity No.	Owner	Definable Feature of Work and Description of Construction Equipment Used Today (Incl. Make and Model)			Hours Used	
	H&H	6000lb fork lift rental from Badger rental				
	H&H	Rented 2 19 ft scissor lifts. had to buy 2 hundred ft extension cords, 1 corded Milwaukee portaband saw and some hardware. L&S did not have equipment available.				
Schedule Activity No.	DEFINABLE FEATURE OF WORK AND REMARKS					

PHASE 2				Date: 7-7-18	
CONTRACT NO Event No. 3834		TITLE AND LOCATION Outbound Baggage Handling System Upgrades – Sav. Airport		REPORT NO: 18	
CONTRACTOR Holland & Holland, Inc.			SUPERINTENDENT Scott Nettles		
AM WEATHER		PM WEATHER		MAX TEMP (F)	MIN TEMP (F)
WORK PERFORMED TODAY					
	DEFINABLE FEATURE OF WORK, WORK LOCATION AND DESCRIPTION	EMPLOYER	NUMBER	TRADE	HRS
	Escorted and assisted L&S	H&H	2	Superintendent, laborer	23
		Hardcore	2	Equipment operator	
		Charles Lane	5	Concrete finishers, laborer	
		H&H	2	PM, VP	
	Completed installing conduit and pull box inside new CBIS area. Added a box adapter to reduce from 4" conduit to a 3" conduit to accommodate for the existing pull box in the West tug lane. Installed hangers, conduit and pull box in drive lane to central plant wall.	L&S	5		56
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach copy of the meeting minutes)		<input type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CONT SHEETS
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report)		<input type="checkbox"/> YES	<input type="checkbox"/> NO	CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.)		<input type="checkbox"/> YES	<input type="checkbox"/> NO	TOTAL WORK HOURS FROM START OF CONSTRUCTION
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.)		<input type="checkbox"/> YES	<input type="checkbox"/> NO	
Schedule Activity No.	DEFINABLE FEATURE OF WORK AND LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED				<input type="checkbox"/>
EQUIPMENT/MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB (INDICATE SCHEDULE ACTIVITY NUMBER)					
Schedule Activity No.	Submittal #	Definable Feature of Work and Description of Equipment/Material Received			
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY. INDICATE HOURS USED AND SCHEDULE ACTIVITY NUMBER.					
Schedule Activity No.	Owner	Definable Feature of Work and Description of Construction Equipment Used Today (incl. Make and Model)			Hours Used
	H&H	6000lb fork lift rental from Badger rental			
	H&H	Rented 2 19 ft scissor lifts. had to buy 2 hundred ft extension cords, 1 corded Milwaukee portaband saw and some hardware. L&S did not have equipment available.			
Schedule Activity No.	DEFINABLE FEATURE OF WORK AND REMARKS				

PHASE 2				- Date 7-8-18	
CONTRACT NO Event No. 3834		TITLE AND LOCATION Outbound Baggage Handling System Upgrades – Sav. Airport		REPORT NO: 19	
CONTRACTOR Holland & Holland, Inc.			SUPERINTENDENT Scott Nettles		
AM WEATHER		PM WEATHER		MAX TEMP (F) MIN TEMP (F)	
WORK PERFORMED TODAY					
	DEFINABLE FEATURE OF WORK, WORK LOCATION AND DESCRIPTION	EMPLOYER	NUMBER	TRADE	HRS
	Escorted and assisted L&S , helped unspool and pull wire drove fork lift picking up barriers and material and cleaning up.	H&H	1	Superintendent, laborer	13
		Hardcore	2	Equipment operator	
		Charles Lane	5	Concrete finishers, laborer	
		H&H	2	PM,VP	
	Completed pulling the wire and cleaned up Had trouble with the first wire pull from drive lane to pull box inside new CBIS area. Had to splice the wire use the lugs for the final 34 + - feet for tie in at west tug lane pull box. Ready for tie in from pull box in drive lane. Pulled wire in 2 nd conduit from drive lane to new CBIS and was able to hand pull wire to pull box in west tug lane. Completed wire pull by puling the remaining wire from drive lane to switch gear.	L&S	6		72
	Escort, pull wire, clean up	Staff Zone	1	laborer	12.5
JOB SAFETY		WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach copy of the meeting minutes) <input type="checkbox"/> YES <input type="checkbox"/> NO WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input type="checkbox"/> NO		TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CON'T SHEETS 97.5	
WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/ HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input type="checkbox"/> NO				CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT 383	
WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input type="checkbox"/> NO				TOTAL WORK HOURS FROM START OF CONSTRUCTION 480.5	
Schedule Activity No.	DEFINABLE FEATURE OF WORK AND LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED <input type="checkbox"/>				
EQUIPMENT/MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB (INDICATE SCHEDULE ACTIVITY NUMBER)					
Schedule Activity No.	Submittal #	Definable Feature of Work and Description of Equipment/Material Received			
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY. INDICATE HOURS USED AND SCHEDULE ACTIVITY NUMBER.					
Schedule Activity No.	Owner	Definable Feature of Work and Description of Construction Equipment Used Today (incl. Make and Model)			Hours Used
	H&H	6000lb fork lift rental from Badger rental			
	H&H	Rented 2 19 ft scissor lifts. had to buy 2 hundred ft extension cords, 1 corded Milwaukee portaband saw and some hardware. L&S did not have equipment available.			

PHASE 2					
CONTRACT NO Event No. 3834			TITLE AND LOCATION Outbound Baggage Handling System Upgrades – Sav. Airport		
CONTRACTOR Holland & Holland, Inc.			SUPERINTENDENT Scott Nettles		
AM WEATHER		PM WEATHER		MAX TEMP (F)	M N TEMP (F)
WORK PERFORMED TODAY					
	DEFINABLE FEATURE OF WORK, WORK LOCATION AND DESCRIPTION	EMPLOYER	NUMBER	TRADE	HRS
	Met with SAC while they located 3 lines running between CLG & H where the saw areas are and need to be.	H&H	1	Superintendent,	8
		Hardcore	2	Equipment operator	
		Charles Lane	5	Concrete finishers, laborer	
	Review areas where temp walls will be, figured material and started demo on sheetrock wall.	H&H	2	carpenters	12
	Clean up, relocate material from loading dock, tied in 3 lines with lugs @ splice in J box inside new CBIS area on CLG.	L&S	2		18
JOB SAFETY	WAS A JOB SAFETY MEETING HELD THIS DATE? (If YES attach copy of the meeting minutes) <input type="checkbox"/> YES <input type="checkbox"/> NO			TOTAL WORK HOURS ON JOB SITE, THIS DATE, INCL CON'T SHEETS	38
	WERE THERE ANY LOST TIME ACCIDENTS THIS DATE? (If YES attach copy of completed OSHA report) <input type="checkbox"/> YES <input type="checkbox"/> NO			CUMULATIVE TOTAL OF WORK HOURS FROM PREVIOUS REPORT	480.5
	WAS CRANE/MANLIFT/TRENCHING/SCAFFOLD/HV ELEC/HIGH WORK/HAZMAT WORK DONE? (If YES attach statement or checklist showing inspection performed.) <input type="checkbox"/> YES <input type="checkbox"/> NO			TOTAL WORK HOURS FROM START OF CONSTRUCTION	518.5
	WAS HAZARDOUS MATERIAL/WASTE RELEASED INTO THE ENVIRONMENT? (If YES attach description of incident and proposed action.) <input type="checkbox"/> YES <input type="checkbox"/> NO				
Schedule Activity No.	DEFINABLE FEATURE OF WORK AND LIST SAFETY ACTIONS TAKEN TODAY/SAFETY INSPECTIONS CONDUCTED				<input type="checkbox"/>
EQUIPMENT/MATERIAL RECEIVED TODAY TO BE INCORPORATED IN JOB (INDICATE SCHEDULE ACTIVITY NUMBER)					
Schedule Activity No.	Submittal #	Definable Feature of Work and Description of Equipment/Material Received			
CONSTRUCTION AND PLANT EQUIPMENT ON JOB SITE TODAY. INDICATE HOURS USED AND SCHEDULE ACTIVITY NUMBER.					
Schedule Activity No.	Owner	Definable Feature of Work and Description of Construction Equipment Used Today (incl. Make and Model)			Hours Used
	H&H	6000lb fork lift rental from Badger rental			
	H&H	Called for pick up on 1 scissor lift, 1 still on rent.			
Schedule Activity No.	DEFINABLE FEATURE OF WORK AND REMARKS				
	SAC requested H&H o have the concrete scanned before any more demo of this area. Billy M set it up for next week.				
	Attempted to get the order for the temp wall from several supply houses with no success.				

RSK

RS&H, Inc.
10749 Deerwood Park Blvd. South
Jacksonville, Florida 32256-0597
904-258-2500 Fax 904-258-2603
www.rsandh.com
PL Cat. Nos. AAC00108* 072600995
520* 07260099 01278

**SAVANNAH
HILTON HEAD
INTERNATIONAL**

**SAVANNAH HILTON HEAD
INTERNATIONAL**
400 Airways Avenue
Savannah, Ga. 31408

**OUTBOUND BAGGAGE
HANDLING SYSTEM
UPGRADES - PHASE 2**

CONSULTANTS

KEY PLAN

[illegible]

DATE ISSUED:	06/23/18
REVIEWED BY:	XN
DRAWN BY:	D3
DESIGNED BY:	MF

ABP PROJECT NUMBER
2013548.003
© 2013 ARCADIS, INC.

SHEET YTL0

**GROUND FLOOR
- OVERALL PLAN**

SHEET NUMBER
A100

