

SECTION 01450  
CONTRACT CHANGE ORDER

PROJECT: Colonial Drive Drainage Improvements  
 Storm Drainage Improvements - Phase 1  
 PROJECT NO.: DR-309-16  
 CONTRACTOR: E&D Contracting Services, Inc.

CHANGE ORDER NO. 1  
 CONTRACT DATE: 9/6/2018

The following changes are hereby made to the Contract Documents:

Item No.	Description	Decrease	Increase
8	Haul Dispose Excess/Unsuitable Earthen Mat'l Decrease 43 CY @ \$19.50	\$ 838.50	
9	Stone Bedding Material Decrease 20 CY @ \$63.50	\$ 1,270.00	
11	Sand Leveling Pad Decrease 10 CY @ \$149.00	\$ 1,490.00	
30	Remove/Dispose of Temporary Ph 1 riprap Decrease 1 SY @ \$1,460.00	\$ 1,460.00	
37	Haul Dispose Excess/Unsuitable Earthen Mat'l Decrease 84 CY @ \$20.00	\$ 1,680.00	
38	Stone Bedding Decrease 15 CY @ \$60.00	\$ 900.00	
39	Borrow/Backfill Material Decrease 100 CY @ \$20.00	\$ 2,000.00	
40	Sand Leveling Pad Decrease 5 CY @ \$150.00	\$ 750.00	
58	Granular Backfill Decrease 24 CY @ \$125.00	\$ 3,000.00	
<b>Totals</b>		<b>(\$ 13,388.50)</b>	<b>\$ 0.00</b>
<b>New Change in Contract Price</b>		<b>(\$ 13,388.50)</b>	
		<b>Decrease</b>	

JUSTIFICATION: This change order includes the project Summary Change Order (project contract final increase or decrease of line item quantities). This project involved the replacement of 174 LF of open ditch and road crossing culvert with a 3x6 ft precast culvert. The precast culvert utilized a water tight gasket (ASTM C1677) that had not been used by the City of Savannah previously. Procurement of the new gasketed culvert required a 127 day extension to the contract. The contract price deductions were mostly due to the project being completed in one phase and not requiring undercutting and replacement.

CONTRACT PRICE PRIOR TO THIS CHANGE ORDER \$359,854.00  
 CONTRACT PRICE BY THIS CHANGE ORDER WILL BE DECREASED BY (\$ 13,388.50)  
 NEW CONTRACT PRICE, INCLUDING THIS CHANGE ORDER, WILL BE \$ 346,465.50  
 COMPLETION DATE PRIOR TO THIS CHANGE ORDER: December 5, 2018  
 NEW CONTRACT WILL BE INCREASED BY 127 CALENDAR DAYS.  
 NEW DATE FOR COMPLETION OF ALL WORK WILL BE: April 13, 2019

To be effective this Change Order must be approved by the applicable City department. This document will become a supplement to the Contract and all provisions will apply hereto. This Change Order represents final release for any and all amounts due or to become due contracted for changes referred to herein. Contractor further releases all other claims, if any, except those claims previously submitted in writing in strict accordance with the terms of the contract, for additional compensation under this contract, including without limitation any rights Contractor may have for additional compensation arising out of delays or disruptions of the Contractor's schedule as may have arisen prior to the date of the modification.

REQUESTED BY: Michael Shepard  Project Manager 4-15-19  
(CONTRACTOR) NAME SIGNATURE TITLE DATE

ACCEPTED BY: Eric Jenkins  Sr. Civil Engineer 4-15-19  
(PROJECT MANAGER) NAME SIGNATURE TITLE DATE

ACCEPTED BY: Zack Hoffman  Stormwater CIP Administrator 4/15/19  
(GROUP LEADER) NAME SIGNATURE TITLE DATE

ACCEPTED BY: Roger Raines  Stormwater Director 4/15/19  
(DIVISION HEAD) NAME SIGNATURE TITLE DATE

ACCEPTED BY: John Sawyer  Public Works Director 4-18-19  
(DEPARTMENT HEAD) NAME SIGNATURE TITLE DATE

APPROVED BY: Heath Lloyd  Chief Infrastructure & Development Officer \_\_\_\_\_  
(COO) NAME SIGNATURE TITLE DATE

APPROVED BY: Roberto Hernandez \_\_\_\_\_ City Manager \_\_\_\_\_  
(CITY MANAGER) NAME SIGNATURE TITLE DATE