

CHANGE ORDERPROJECT TITLE:Terminal Apron ExpansionChange Order No. 1Number (SAC) 30564Date: December 4, 2019

If (FAA) _____

Contractor Holland & Holland, Inc.

Applicable (State) _____

Address 1728 Hodges Rd.Hinesville, GA 31313

The following described changes to above captioned project being completed for the Savannah Airport Commission are hereby authorized. This Change Order constitutes a formal amendment to the contract entered into between the parties on the 4th day of December, 2019 upon execution by duly authorized representative of each party in the spaces provided below.

Identification/Explanation/Purpose of Change Order	Add	Deduct
1) P-152-4.2 Offsite borrow 25,147cy	\$ 642,254.38	
2) P-152-4.4 Unsuitable Excavation 25,478cy @ \$11.35/cy	\$ 289,175.30	
This work was necessitated due to several burn pits and debris pockets found during the earthwork phase of the project.		
TOTAL THIS CHANGE ORDER NO.	\$ 931,429.68	\$ -

Original Contract \$8,049,315.74Previous change Orders 0

(List numerically + or -)

This Change Order No. 1 \$ 931,429.68_____
ENGINEER (Signature)Revised Contract \$8,980,745.42_____
NAME (Print/Type)
CONTRACTOR (Signature)_____
DATEScott Conner
NAME (Print/Type)GEORGE A. FIDLER, JR., P.E.
DIRECTOR OF ENGINEERINGV.P.
TITLE_____
DATE_____
DATEGREGORY B. KELLY
EXECUTIVE DIRECTOR_____
FEDERAL AVIATION ADMINISTRATION (Signature)_____
DATE_____
NAME (Print/Type)_____
TITLE_____
DATE

SAC 612 (08-05-10)

Supersedes SAC 612 (04-04-00)